BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Fencing to BBMP properties (other than gardens parks) ward No:07**
2	Estimate cost / Amount	Rs.100.00 Lakhs
3	Name of Contractor	Sri.KESHAVAMURTHY S K
4	Amount of Contract	Rs.9446913=00
5	Agreement No	87/2020-21 , Dated: 21-08-2020
6	No. and date under which the work order has been issued	87/2020-21 , Dated: 21-08-2020
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	19-05-2021
9	Date of receipt of application in the sub-division office	19-05-2021
10	Extension granted if any:	Nil
	1. From	
	2. To	
11	Work carriedout by the contractor during the original period stipulated in contract	PCC 1:2:4, 1:3:6 SSM, and Embackment gravel
12	Work carriedout during the first period of extension	Finishing Works
13	Work carriedout during and extension	PCC 1:2:4, 1:3:6 SSM, and Embackment gravel
14	Time now applied for	12 months
15	Date of recommending time limit applied	12 months
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	0
18	Probable time required for completion of remaining work	12 months

19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Due to land problem and Covid-19 there is delay in completion of work. Hence, extension of time is recommended without
22	Recommendation of Executive Engineer	As proposed by AE & AEE

Assistant / Junior Engineer
Project Division, BBMP

Asst. Executive Engineer
Project Division, BBMP
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Chief Engineer
Yelahanka Zone, BBMP